



CWO MONTHLY REPORT for APRIL 2020

1 message

bruce coons <brucecoons@yahoo.com>
To: ACWD <alleghenywater@gmail.com>

Tue, May 12, 2020 at 8:00 AM

TOTAL FINISHED WATER PRODUCED: 273400 GALLONS

AVERAGE GPM = 78.8 GPM

ROUTINE MONTHLY WATER SAMPLES:

RAMSPRING WATER SOURCE = >1 or ND (none detected)

DISTRIBUTION SYSTEM = >1 or ND

TEMPORARY TANKS:

*LAST SATURDAY, 05/09/20, NED, EDDY & I ATTEMPTED TO POP UP THE TOPS OF THE TANKS WITH THE COUNTY'S BACKHOE BUT, WERE UNSUCCESSFUL. OUR "PLAN B" IS TO REMOVE ANY STANDING WATER REMAINING ON THE TOP OF THE TANKS, CLEAN & DISINFECT. THEN COVER THEM BOTH WITH TARPS TO PREVENT WATER POOLING UP IN THE FUTURE. OUR STATE INSPECTOR WILL HAVE TO APPROVE THIS BEFORE WE CAN RECONNECT THE TANKS TO THE SYSTEM. ONCE APPROVED AND BACK ONLINE BRCO CONSTRUCTORS CAN SCHEDULE THE REPAIR CREW TO REPAIR THE BIG TANK. ESTIMATED TIME FOR ACWD TO HAVE TEMP TANKS BACK ONLINE; 2 WEEKS.

**COVERED DRIVEN PIPES AND MANIFOLD AT RAMSPRING WITH TARPS TO PROTECT PIPES FROM UV RAYS.

***WE HAVE A LEAD/COPPER TEST DUE IN JUNE. WOULD LIKE TO ASK THE BOARD FOR THEIR HELP AGAIN BY DRAWING A WATER SAMPLE FROM THEIR TAPS AT HOME. FIVE SAMPLES ARE NEEDED. OUR CUSTOMERS ARE ALSO INVITED TO PARTICIPATE IN THIS TEST. I HAVE ONE CUSTOMER WHO WISHES TO HAVE THEIR PIPES TESTED, SO FAR. I WILL DROP OFF THE SAMPLE BOTTLES WITH THE INSTRUCTIONS BY JUNE 1st AND PICK UP THE FOLLOWING MORNING ON JUNE 2nd, BEFORE 9:00 AM.